Brick			
Trade Contractor			actor Job Name, Number
Brick Selection:			on: Mortar Selection:
Pass/Fail/NA			
			All work complies with locally adopted codes and International Residential Code.
			All work is performed in a safe manner according to OSHA standards.
			The jobsite is left clean.
			Brick and mortar agree with color selection sheets.
			15# felt vapor barrier is installed as required between the brick and any wood or OSB sheathing.
			Wall ties nailed on before laying brick @ 16" o.c. vertically and horizontally.
			Bricks were not laid wet.
			Brick is laid to bottom of windowsill so that there is 4 ³ / ₄ " for window sill (rowlock header) brick.
			Joints are uniform both horizontally and vertically and struck or jointed unless otherwise stipulated.
			Brick courses are straight and level.
			Bricks are of a uniform color or uniformly mixed color, not blotchy.
			Brick mortar has been cleaned off brick and tags are swept clean.
			Brick has been cleaned with proper solution, typically 10% solution of muriatic acid depending on brick.
			All trash has been cleaned up and properly disposed of, leaving job clean. Broken brick, brick bands, and pallets are put in trash pit or in one pile as indicated by the superintendent.
The Trade Contractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Trade Contractor			

agrees, upon notification, to correct these items within 3 working days, or gives the company the right to correct these item(s) and back charge the Trade Contractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job. Signature _____ Date _____