## Cabinets

Trade	Cor	ntra	actor Job Name, Number	
Pass/Fail/NA				
			All work complies with locally adopted codes and International Residential Code.	
			All work is performed in a safe manner according to OSHA standards.	
			The jobsite is left clean.	
			Cabinets are plumb and level ± ½ ".	
			Cabinets are screwed with at least 2 screws that penetrate the framing at least 2". Cabinets over 16" wide have at least 4 screws.	
			Cabinets are in locations according to plans.	
			Counters are free of nicks and scratches.	
			Drawers slide easily and work properly.	
			Cabinet doors are level and the same height across top and operate properly.	
			Cabinet door and drawer bumpers are installed so they don't bang against the cabinets.	
			Hinges and drawer glides don't squeak.	
			Cabinet doors are not warped.	
			All cabinet and drawer faces are free of nicks and scratches.	
			Countertops are securely screwed to the cabinets.	
			Countertops are installed and properly caulked where needed.	
			Backsplash is installed on all jobs unless noted otherwise.	
			Cabinet trim is properly installed.	
			Cabinet trim and crown molding are checked.	
			Trim and shoe mold is cut and installed. (Tack shoe mold in place.)	
			D/W and range trim are checked. (Leave extra pieces of trim at job.)	
			Bottom of refrigerator leg is plumb and secured to floor.	
			Valance is installed over kitchen window, if applicable.	
			Trim on overhead cabinets is installed on each side of window.	
			Cabinets and cabinet doors are uniform in color and wood grain.	
			Range opening is 30" unless otherwise specified.	
			Receptacles are cut out in back splash.	
			Regular 110 receptacles are moved when they are behind range.	
			Receptacle or switch is moved if box lands half on back splash and half on wall.	
			Cabinets are wiped down.	
			All glue is removed from countertops and backsplash.	
			Holes for water lines are cut, and drainpipes have maximum of $\frac{1}{2}$ " clearance.	

Signature	Date			
The Trade Contractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Trade Contractor agrees, upon notification, to correct these items within 3 working days, or gives the company the right to correct these item(s) and back charge the Trade Contractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.				
	all doors are level and aligned properly.			
	helf is cut to fit around a vented range hood, if applicable.			
	all trash, scraps, and sawdust are cleaned up.			