Framing Nailing

Trade Contractor	Job Name, Number	
Connection	Fastener	No. or Spacing
Sill to block	2½" concrete nail	48" o.c. at mortar joints
Outside band to sill, toenail	16d common	48" o.c.
Ledger strip or bond	16d common	3 at each joint
Floor joists, ends	16d common	3
Floor joists, toenail	16d common	3
Bridging, end nail	16d common	2
Girder members, face nail	16d common,	
	staggered	16" o.c.
Floor decking	8 C common	7, 8 on ends
Sole plate to joist, face nail	16d common	16" o.c.
Top or sole plate, toenail	16d common	2
Stud to sole plate, face nail	8 C common	4
Double studs, face nail	16d common	24" o.c.
Double top plates, face nail	16d common	16" o.c.
Top plates, lap and intersection, face na		3
Two PC, continuous headers, face nail	16d common	16" o.c. along
		each edge
Continuous headers to stud, face nail	16d common	4 on each end
Ceiling joists to plate, toenail	8d or 16d common	3
Ceiling joists, laps over partition, face n		3
Ceiling joists to parallel to rafter, face n		3
Rafter to plate, toenail	16d common	3
1" brace to each stud and plate, face na		2
Trusses to plate	8d or 16d common	3
Built to corner studs	16d common	24" o.c.
½" foam board	½" button caps	24" o.c.
$\%$ " \times 4' \times 8' OSB corner board	8d common	24" o.c.
Roof decking	8d common	7, 8 on ends
Felt	%" button caps	16" o.c. along bottom edge
Built-up girders and beams, of 3 members	ers 16d common	32" o.c. at top and bottom and staggered. 2 nails at ends and at each splice
List materials left over (very important)		
The Trade Contractor understands and accepts responsibility for items on this		

The Trade Contractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Trade Contractor agrees, upon notification, to correct these items within 3 working days, or gives the company the right to correct these item(s) and back charge the Trade Contractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.