

### Gutters and Downspouts

Trade Contractor \_\_\_\_\_ Job Name, Number \_\_\_\_\_

Size \_\_\_\_\_ Color \_\_\_\_\_

Pass/Fail/NA

- All work complies with locally adopted codes and International Residential Code.
- All work is performed in a safe manner according to OSHA standards.
- The jobsite is left clean.
- Gutters are correct color and size as stated on the color selection sheets.
- Gutters have correct fall toward downspout.
- Downspouts have been installed to correct height from ground (8" to 10" off the ground).
- All downspouts were securely connected and in place.
- Downspouts drop from one roof level to another to provide for adequate discharge of excess water.
- Gutters were nailed to every rafter or to truss ends, not in fascia boards.
- Splash guards are placed at valleys to prevent water from overflowing the gutter.
- Splash guards are placed at the base of every downspout.
- Trash is cleaned up and disposed of properly.

The Trade Contractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Trade Contractor agrees, upon notification, to correct these items within 3 working days, or gives the company the right to correct these item(s) and back charge the Trade Contractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.

Signature \_\_\_\_\_ Date \_\_\_\_\_