Mirror, Shelves, and Bath Accessories

Trade Contractor		actor Job Name, Number
Pass/Fail/NA		
	1 🗆	All work complies with locally adopted codes and International Residential Code.
	ı 🗆	All work is performed in a safe manner according to OSHA standards.
	ı 🗆	The jobsite is left clean.
	1 🗆	Mirrors and accessories are all in place. If not, list any items missing:
	1 🗆	Mirrors are checked for chips, scratches, and cracks.
) <u> </u>	Mirror clips are mounted into studs.
) <u> </u>	Bath accessories are level and plumb $\pm \frac{1}{6}$ ".
	1 🗆	Trash and boxes are cleaned up and put in designated location or hauled off.
	1 🗆	Shelving is installed according to plans.
	ı 🗆	Shelving is installed level and secured properly.
	ı 🗆	Specialty shelving is installed according to plans and specifications.
	ı 🗆	Shelf clips are installed directly into studs, not just into the drywall.
) 🗆	Trash and boxes are cleaned up and put in designated location or hauled off.
checklis event the agrees, recompand according ceptable	nese interest into the second interest in the second interest in the second interest in the second i	contractor understands and accepts responsibility for items on this diverifies these items have been checked and are acceptable. In the tems are not completed to our satisfaction, the Trade Contractor notification, to correct these items within 3 working days, or gives the right to correct these item(s) and back charge the Trade Contractor I hereby verify that the above items have been checked and are acceptable that this checklist must be turned in with the invoice in organization on this job.
Signature		Date