Framers

Job #_____

- □ Access to electrical power or generator
- □ Lumber dropped at proper locations, stacked, and located first in/on, first used
- □ Trusses placed in proper location, not in way of floor/wall framing
- □ Square and plumb foundation walls of proper width. Beam pockets located and laid properly. Post pads in proper locations
- Detailed plans and material usage list
- \Box A dry hole
- Dumpster/trash site close enough for access, but not in the path of deliveries and site access
- □ Special plan details discussed before framing start
- □ Other, as needed for specific job