

Vinyl Siding

Trade Contractor _____ Job Name, Number _____

Pass/Fail/NA

- All work complies with locally adopted codes and International Residential Code.
- All work is performed in a safe manner according to OSHA standards.
- Scaffolds and ladders, including guardrails, meet OSHA standards.
- Installers work in a safe manner with proper fall protection, especially on scaffolds and ladders.
- The jobsite is left clean.

General

- Garage door is checked for correct opening dimensions.
- All receptacles, lights, chime button, and plumbing fixture locations are checked.
- Master mounts for exterior light receptacles and dryer vents are checked for proper location.
- Master mounts are backed up with wood.
- Outside floodlight locations are backed up with wood.

Siding

- Siding is checked for correct brand, color, style, and finish.
- All siding is nailed on 16" centers as warranty requires.
- All siding panels are nailed loosely and are relatively easy to move from side to side.
- All panels run straight with level lines, corner to corner. Inside and outside corners should line up with each other from top to bottom of windows and doors, and cornices should be even. All lap joints should be turned away for the greatest traffic area.
- Gable end overhangs should have solid soffit material. All other overhangs open to attic should be perforated.

Cornice

- Cornice is checked for correct brand, color, style, and finish.
- Cornice is straight, square, and level.

Gable vents

- Gable vents are checked for correct brand, color, style, and location.
- Perforated siding is not used for gable vents.

Shutters

- Shutters are checked for correct brand, color, style, and location.
- Shutters are checked for proper position on wall.
- Shutters are installed with screws and with blocking behind them.

The Trade Contractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Trade Contractor agrees, upon notification, to correct these items within 3 working days, or gives the company the right to correct these item(s) and back charge the Trade Contractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.

Signature _____ Date _____