Trim Carpenters

Job #
A detailed framing inspection complete
Rough opening for doors correct
Door swings marked on floor
Stud locations marked where trim required
Detailed set of plans with trim required
A reasonable period of time alone in house before finish mechanicals
Temporary heat during winter
Coordination with floor covering contractors
Compare doors delivered to print/PO
Clean work area, empty closets, etc.
Interior trash can
Other as needed for specific job