Structural Inspection

| Home Owner | Date | Time |
|---|---|--------------------------|
| Address | Community | |
| Home phone | Home site no. | Plan |
| Work phone | Plan | |
| Cell phone | E-mail | |
| Review House File Previous report of concerns Grade certification Perimeter drain included in foundation plan | ☐ Heaving (note furnace collar, flexlines, slip joints on drain lines, basement stairs) ☐ Condition of floor in relation to support posts ☐ Moisture or standing water, including crawl space ☐ Home owner construction in basement | |
| Existing Grade and Landscaping — | | |
| ☐ Changes to original grade ☐ Slope at foundation ☐ Landscape materials in backfill area ☐ Edging ☐ Downspout extension or splash blocks ☐ Location of trees or large shrubs ☐ Sprinkler system ☐ Water service and meter ☐ Drainage from neighboring lots ☐ Home owner additions to exterior | Interior Drywall Doors Floors out of I Trim boards, on the Masonry or til Windows | cabinets, and so on |
| Foundation | Fortunitari | |
| □ Wall cracks (size, location, mark with 2" line & date) □ Bowing □ Sill plate/grout □ Beam pockets □ Floor cracks (location, width, displacement) | ☐ Concrete flatv☐ Patio covers☐ Masonry☐ Trim boards | ☐ Yes ☐ No ☐ Yes ☐ No |

Continued

Notes Home Owner Builder